25X1

25X1

25X1

25X1

25X1

25X1

25X1

copy of 7

30 April 1/50

MEMORANDUM FOR: Deputy Project Director

: Project Director of Administration THROUGH

: Resurfacing of Purway at Watertown SUMPECT

: Your Memorandus Dated 19 April 1950 MEFRICALCE

1. In connection with the subject untter of resurfacing our runemy at Vatertonm, the undersigned had an opportunity during a recent trip to the location to review the problem with Hase Commander. During the discussion, dereigned both recognized the desirability of separation of the resurfacing process and base activity. noted that the actual training program and Project testing requirements, in his understanding, could not be harted. Based upon these considerations, we reviewed the prespect of the resurfacing progress and came up with the following method of accomplishment. understands that the resurfacing can be accomplished by REBCO with approximately 15 currently uncleared individuals. Further, that the operations will require approximately 10 to 15 days. We have agreed that he will immediately obtain biographic information and finger print cards on proposed employees upon reaching a contractual understanding with AZECO. This information will immediately be forwarded to Project Headquarters and limited Mational Agency Checks, based on this, will be undertaken. It is the feeling of the undersigned that we could or tain security approval and use of such personnel. In connection with the additional construction proposed, i.e., the soil stabilisation, indicates that be can complete such construction with REFOU personnel currently cleared for Project assignment.

2. In accord with the method outlined above, it is the feeting of the undersigned that we can accomplish the reconstruction and also conduct testing programs. This matter has been discussed with the Vatertown Rase Senior Security Officer and we should be notified in the near future regarding the identities of the construction people

赞赏的人名英巴伯特

involved. Meedless to may, it would be necessary that we curtail the number of persons and will not permit construction until we have satisfied ourselves regarding their reliability. It is the feeling of the undersigned that this construction will probably take place none time in the vicinity of 15 May depending upon early receipt of the above noted data.

25X1

Project Security Officer

WTL:aml (30 April 1956)

1 & 2 - Addressee

3 - Admin

4 - Proj Chrono

5 - Proj Reading

6 - SO Subject (I Bldg)

7 - SO (1717 H)

Sanitized Copy Approved for Release 2010/12/07 : CIA-RDP57-00011A001000110009-5